

| ID | Task Name                       | Start Date | End Date  | Progress | Dependency | Mar .. Apr 2025                     |    |    |    |    |    |    | May 2025 |    |    |    |    |    |    | Jun 2025 |    |    |    |    |    |    | Jul 2025 |    |    |  |  |  |  | Aug 2025 |  |  |  |  |  |  | Sep. |
|----|---------------------------------|------------|-----------|----------|------------|-------------------------------------|----|----|----|----|----|----|----------|----|----|----|----|----|----|----------|----|----|----|----|----|----|----------|----|----|--|--|--|--|----------|--|--|--|--|--|--|------|
|    |                                 |            |           |          |            | 25                                  | 30 | 06 | 13 | 20 | 27 | 04 | 11       | 18 | 25 | 01 | 08 | 15 | 22 | 29       | 06 | 13 | 20 | 27 | 03 | 10 | 17       | 24 | 31 |  |  |  |  |          |  |  |  |  |  |  |      |
| 1  | Planning and Permits            | 4/2/2025   | 4/11/2025 | 100      |            | Plann... 100                        |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 2  | Site Evaluation                 | 4/2/2025   | 4/4/2025  | 100      |            | Site .. 100                         |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 3  | Obtain Permits                  | 4/7/2025   | 4/9/2025  | 100      | 2FS        | Obtain Per... 100                   |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 4  | Finalize Planning               | 4/10/2025  | 4/11/2025 | 100      | 3FS        | Finalize Plann... 100               |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 5  | Site Preparation                | 4/14/2025  | 4/30/2025 | 100      |            | Site Preparation 100                |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 6  | Site Clearing                   | 4/14/2025  | 4/14/2025 | 100      | 4FS        | Site Clearing 100                   |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 7  | Grading and Excavation          | 4/15/2025  | 4/17/2025 | 100      | 6FS        | Grading and Excavation 100          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 8  | Foundation Work                 | 4/18/2025  | 4/21/2025 | 100      | 7FS        | Foundation Work 100                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 9  | Foundation and Basement         | 4/22/2025  | 4/30/2025 | 100      |            | Foundation and Basement 100         |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 10 | Pour Foundation                 | 4/22/2025  | 4/23/2025 | 100      | 8FS        | Pour Foundation 100                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 11 | Cure Foundation                 | 4/24/2025  | 4/25/2025 | 100      | 10FS       | Cure Foundation 100                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 12 | Basement Walls                  | 4/28/2025  | 4/30/2025 | 100      | 11FS       | Basement Walls 100                  |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 13 | Framing                         | 5/1/2025   | 5/8/2025  | 100      |            | Framing 100                         |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 14 | Frame Floors                    | 5/1/2025   | 5/2/2025  | 100      | 12FS       | Frame Floors 100                    |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 15 | Frame Walls                     | 5/5/2025   | 5/6/2025  | 100      | 14FS       | Frame Walls 100                     |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 16 | Install Trusses                 | 5/7/2025   | 5/8/2025  | 100      | 15FS       | Install Trusses 100                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 17 | Roofing                         | 5/9/2025   | 5/13/2025 | 100      | 16FS       | Roofing 100                         |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 18 | Mechanical, Electrical, Plumb.. | 5/14/2025  | 5/23/2025 | 56       |            | Mechanical, Electrical, Plumbing 56 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 19 | HVAC Installation               | 5/14/2025  | 5/16/2025 | 100      | 17FS       | HVAC Installation 100               |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 20 | Plumbing Installation           | 5/19/2025  | 5/21/2025 | 50       | 19FS       | Plumbing Installation 50            |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 21 | Electrical Installation         | 5/22/2025  | 5/23/2025 | 0        | 20FS       | Electrical Installation 0           |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 22 | Interior Finishing              | 5/26/2025  | 6/13/2025 | 0        | 21FS       | Interior Finishing 0                |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 23 | Insulation and Drywall          | 5/26/2025  | 5/30/2025 | 0        | 21FS       | Insulation and Drywall 0            |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 24 | Interior Painting               | 6/2/2025   | 6/5/2025  | 0        | 23FS       | Interior Painting 0                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 25 | Flooring Installation           | 6/6/2025   | 6/9/2025  | 0        | 24FS       | Flooring Installation 0             |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 26 | Cabinet and Fixture Setup       | 6/10/2025  | 6/12/2025 | 0        | 25FS       | Cabinet and Fixture Setup 0         |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 27 | Final Fixture Installation      | 6/13/2025  | 6/13/2025 | 0        | 26FS       | Final Fixture Installation 0        |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 28 | Exterior Finishing              | 6/16/2025  | 6/19/2025 | 0        | 27FS       | Exterior Finishing 0                |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 29 | Landscaping                     | 6/20/2025  | 6/25/2025 | 0        | 28FS       | Landscaping 0                       |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 30 | Final Inspection                | 6/26/2025  | 6/30/2025 | 0        | 29FS       | Final Inspection 0                  |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 31 | Correction of Issues            | 7/1/2025   | 7/3/2025  | 0        | 30FS       | Correction of Issues 0              |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 32 | Final Walkthrough               | 7/4/2025   | 7/7/2025  | 0        | 31FS       | Final Walkthrough 0                 |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 33 | Handover Preparation            | 7/8/2025   | 7/10/2025 | 0        | 32FS       | Handover Preparation 0              |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 34 | Client Handover                 | 7/11/2025  | 7/11/2025 | 0        | 33FS       | Client Handover 0                   |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 35 | Warranty Period Begins          | 7/14/2025  | 7/15/2025 | 0        | 34FS       | Warranty Period Begins 0            |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 36 | Routine Maintenance Visits      | 7/16/2025  | 7/25/2025 | 0        | 35FS       | Routine Maintenance Visits 0        |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 37 | First Year Warranty Review      | 7/28/2025  | 8/1/2025  | 0        | 36FS       | First Year Warranty Review 0        |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 38 | Final Project Documentation     | 8/4/2025   | 8/6/2025  | 0        | 37FS       | Final Project Documentation 0       |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 39 | Celebrate Project Completion    | 8/7/2025   | 8/8/2025  | 0        | 38FS       | Celebrate Project Completion 0      |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |
| 40 | Begin Next Project Planning     | 8/11/2025  | 8/13/2025 | 0        | 39FS       | Begin Next Project Planning 0       |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |    |    |    |    |          |    |    |  |  |  |  |          |  |  |  |  |  |  |      |