

ID	Task Name	Start Date	End Date	Progress	Dependency	2025																											
						Mar				Apr				May				Jun				Jul				Aug				Sep			
1	Planning and Permits	4/2/2025	4/11/2025	100		Plann.. 100																											
2	Site Evaluation	4/2/2025	4/4/2025	100		Site - 100																											
3	Obtain Permits	4/7/2025	4/9/2025	100	2FS	Obtain Permits 100																											
4	Finalize Planning	4/10/2025	4/11/2025	100	3FS	Finalize Planning 100																											
5	Site Preparation	4/14/2025	4/30/2025	100		Site Preparation 100																											
6	Site Clearing	4/14/2025	4/14/2025	100	4FS	Site Clearing 100																											
7	Grading and Excavation	4/15/2025	4/17/2025	100	6FS	Grading and Excavation 100																											
8	Foundation Work	4/18/2025	4/21/2025	100	7FS	Foundation Work 100																											
9	Foundation and Basement	4/22/2025	4/30/2025	100		Foundation and Basement 100																											
10	Pour Foundation	4/22/2025	4/23/2025	100	8FS	Pour Foundation 100																											
11	Cure Foundation	4/24/2025	4/25/2025	100	10FS	Cure Foundation 100																											
12	Basement Walls	4/28/2025	4/30/2025	100	11FS	Basement Walls 100																											
13	Framing	5/1/2025	5/8/2025	100		Framing 100																											
14	Frame Floors	5/1/2025	5/2/2025	100	12FS	Frame Floors 100																											
15	Frame Walls	5/5/2025	5/6/2025	100	14FS	Frame Walls 100																											
16	Install Trusses	5/7/2025	5/8/2025	100	15FS	Install Trusses 100																											
17	Roofing	5/9/2025	5/13/2025	100	16FS	Roofing 100																											
18	Mechanical, Electrical, Plumb.	5/14/2025	5/23/2025	56		Mechanical, Electrical, Plumbing 56																											
19	HVAC Installation	5/14/2025	5/16/2025	100	17FS	HVAC Installation 100																											
20	Plumbing Installation	5/19/2025	5/21/2025	50	19FS	Plumbing Installation 50																											
21	Electrical Installation	5/22/2025	5/23/2025	0	20FS	Electrical Installation 0																											
22	Interior Finishing	5/26/2025	6/13/2025	0	21FS	Interior Finishing 0																											
23	Insulation and Drywall	5/26/2025	5/30/2025	0	21FS	Insulation and Drywall 0																											
24	Interior Painting	6/2/2025	6/5/2025	0	23FS	Interior Painting 0																											
25	Flooring Installation	6/6/2025	6/9/2025	0	24FS	Flooring Installation 0																											
26	Cabinet and Fixture Setup	6/10/2025	6/12/2025	0	25FS	Cabinet and Fixture Setup 0																											
27	Final Fixture Installation	6/13/2025	6/13/2025	0	26FS	Final Fixture Installation 0																											
28	Exterior Finishing	6/16/2025	6/19/2025	0	27FS	Exterior Finishing 0																											
29	Landscaping	6/20/2025	6/25/2025	0	28FS	Landscaping 0																											
30	Final Inspection	6/26/2025	6/30/2025	0	29FS	Final Inspection 0																											
31	Correction of Issues	7/1/2025	7/3/2025	0	30FS	Correction of Issues 0																											
32	Final Walkthrough	7/4/2025	7/7/2025	0	31FS	Final Walkthrough 0																											
33	Handover Preparation	7/8/2025	7/10/2025	0	32FS	Handover Preparation 0																											
34	Client Handover	7/11/2025	7/11/2025	0	33FS	Client Handover 0																											
35	Warranty Period Begins	7/14/2025	7/15/2025	0	34FS	Warranty Period Begins 0																											
36	Routine Maintenance Visits	7/16/2025	7/25/2025	0	35FS	Routine Maintenance Visits 0																											
37	First Year Warranty Review	7/28/2025	8/1/2025	0	36FS	First Year Warranty Review 0																											
38	Final Project Documentation	8/4/2025	8/6/2025	0	37FS	Final Project Documentation 0																											
39	Celebrate Project Completion	8/7/2025	8/8/2025	0	38FS	Celebrate Project Completion 0																											
40	Begin Next Project Planning	8/11/2025	8/13/2025	0	39FS	Begin Next Project Planning 0																											